

# 2007 & 2009 BOND UPDATE

June 15, 2010

# Support Services Facility



- We were slowed initially by rain, but we have made up a great deal of time.
- Opening August 2010
- Transportation this phase
- Operations and Purchasing in subsequent phase(s)
  - ▣ No date has been determined
- Finishing the paving – 37,000 cubic yards at a time
- Building is being erected

# Transportation Center



# Support Services Center



- This is a view looking south-west across the site towards the main building.
- Visitors parking area is 90% complete, with final tie-ins to driveway still remaining.

# Support Services Center



- This is a view from the inside of the bus service bays looking back towards the office end of the building.
- Masonry, HVAC, Electrical, and Drywall work is moving along very well.

# Greens Prairie Elementary



- Project has been approved by the Board and construction has begun
- Scheduled to open in July 2011
- The City of College Station approved our Annexation last Thursday
- Agreement with CoCS to get access to lift station in exchange for two acres for future fire station on the Eidson tract
- Construction has begun in earnest

# Greens Prairie Elementary



# Greens Prairie Elementary



- Rough Grading is complete for the building pad and surrounding areas.
- Approximately 20% of the concrete drill piers are now installed.



# Greens Prairie Elementary



- This is a view looking west across the site.
- In the background behind the drilling rig, you can see a substantial stockpile of topsoil that was saved for use in landscaping operations later.

# College Station High School



- Project is approved by the Board and site grading has begun
- Trees are being reused in the project – 33,000 board feet
  - ▣ Auditorium
  - ▣ Mulch
- CoCS will be working on two projects in the same area at the same time
  - ▣ Widening Barron Road
  - ▣ Extending Victoria Avenue to SH40
- We have all construction permits and the project has begun

# College Station High School



# College Station High School



- This is a view looking east across the site and building footprint.
- The major excavation of the back section of the building is about 80% complete and concrete drill pier work is also well underway.

# 2007 Bond Additional Projects



- AMCMS Track is Complete
- Security vestibules
  - Oakwood and Rock Prairie
  - Summer 2010 Construction
- Classroom additions
  - Oakwood and AMCMS both getting an additional 6 classrooms
  - Brings both school capacities to 1,000 students
  - Should be in place prior to rezoning beginning in 2011
  - GMP to Board in October 2010
  - Construction Nov/Dec 2010 to July 2011

# Security Vestibule - Rock Prairie



- This is a view of the old First Grade Classrooms after demolition was completed.
- This area will be converted into the new Principal's Office Suite.

# Security Vestibule - Rock Prairie



- This is a view of the old Principal's Office after demolition has been completed.
- This area will be converted into two new First Grade Classrooms.

# Security Vestibule - Oakwood



- This is the new concrete ADA compliant ramp being installed to the front entry area.



# Security Vestibule - Oakwood



- This is a view of the Principal's Office after demolition has been completed.
- The build back of this area has already started.



Questions/Comments?